ಸಂಖ್ಯೆ ..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

~~ಮಂಡಿಸಿದೆ.~~

1) ವಿಷಯ: Providing and fixing street name boards at Chowdeshwari ward No-02 of yelahanka Sub division.. ಎಂಬ ಕಾಮಗಾರಿಯ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

2) ಉಲ್ಲೇಖ:1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK D) Epmt -12/W.O/ 10 /2022-23 dt : 2-2-2023.
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: 2-5-2023

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Providing and fixing street name boards at Chowdeshwari ward No-02 of yelahanka Sub division.. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ **Sri Manoj Naik B M** ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 90 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

3) ಮುಂದುವರೆದು ಯಲಹಂಕ ಉಪ ವಿಭಾಗದ ಚೌಡೇಶ್ವರಿ ವಾರ್ಡ್ ನಂ-02 ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿ ಬರುವ ಮುಖ್ಯ ಮತ್ತು ಅಡ್ಡರಸ್ತೆಗಳಿಗೆ ನಾಮಫಲಕಗಳನ್ನು ಆಳವಡಿಸುವುದಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ ಮಾರ್ಚ್-2023, ಮತ್ತು ಏಪ್ರಿಲ್-2023ರ ಮಾಹೆಯಲಿ ಯಲಹಂಕ ವಿಧಾನ ಸಬಾ ಕ್ಷೇತ್ರದಲ್ಲಿ ಸಾರ್ವತ್ರಿಕ ಚುನಾವಣೆ ಪ್ರಕ್ರಿಯೆ ಇದ್ದುದರಿಂದ ಸದರಿ

4) ದಿನಗಳಂದು ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಪೂರ್ಣಗೊಳಿಸಲು 83 ದಿನಗಳ ವಿಳಂಭವಾದ ಅವಧಿಗೆ EOT ಪ್ರಸ್ತಾವನೆಗೆ (ದಂಢ ವಿಧಿಸಿ/ ವಿಧಿಸದೇ) ಅನುಮೋದನೆ ನೀಡಲು ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

Asst. Executive Engineer
Yelahanka Sub. Divisor
(BBMP Ynk. Zn)
Yelahanka, Bangalore

5) ಕೆಳಕಂಡ (1) ರಿಂದ (4)ರಲ್ಲಿ ವಿವರಿಸಿರುವಂತೆ ಅನ್ಯಥಾ ಕಿರಿಯ ದಿನಕ್ಕಿಂತ ಮೊದಲೇ ಈ ಪ್ರಸ್ತಾವನೆಯನ್ನು ಮೇಲಾಧಿಕಾರಿಗಳ ಅನುಮೋದನೆಗಾಗಿ ಕಳುಹಿಸಿದೆ

6) ಮುಖ್ಯ ಅಭಿಯಂತರರು (ಪೂ.ವ)

Executive Engineer
Bruhat Bengaluru Mahanagara Palike
Yelahanka Division

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ

EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing and fixing street name boards at Chowdeshwari ward No-02 of yelahanka Sub division.
2	Amount of Work Portion	Rs. 20.00 lakhs
3	Estimated Cost	Rs.19.94 lakhs
4	Name of Contractor	Sri Manoj Naik B M
5	Agreement No	EE(YNK.D) Epmt -12/W.O/ 10 /2022-23 date : 2-2-2023
6	No and date under which work order issued	EE(YNK.D) Epmt -12/W.O/ 10 /2022-23 date : 2-2-2023
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	02-05-2023
9	Date of receipt of application in the sub division office	02-05-2023
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Name board fixing
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	83 days
15	Date of recommending time limit applied for	—
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	83 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	

20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	As per the discreasion of Executive Engineer to propose for penalty.
22	Remarks of the EE with the daily rate of penalty proposed	@ 25/- per day penalty may be imposed.

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Ramdas

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ